

12/10/12

INSPECTION DATE

Layton

1-7-13

INSPECTOR SIGNATURE


SIGNATURE DATE

TYPE INSPECTION

☒ FIRE SAFETY
 ☒ CASUALTY
 ☒ SANITATION

COMPREHENSIVE SAFETY INSPECTION - STANDARD

FISCAL YEAR 2012-13



LEON COUNTY SCHOOLS
MAINTENANCE DEPARTMENT
 "Our hands keep their minds working"

Bond Elementary
 SCHOOL/FACILITY/CAMPUS

037-1181-118
 F.I.S.H./F.I.C.E. NUMBER

2204 Saxon Street, Tallahassee
 ADDRESS

Dept	Work Order	Building Number	Room Number	M O C	Estimated Cost	Deficiency Description and Corrective Action Required	Number of Times Def. Cited Before	Sched for Correction NLT	Completion Date	Line Item #
	0	0000	000	O	0	Remove wooden chocks from corridor/rated doors.	0	Immed.		1
	0	0004	403	O	0	Remove combustible materials 2 ft. perimeter from stove.	0	Immed.		2
GLA	244375	0004	403 A	M	0	Remove opaque cover from timeout room window for viewing purposes.	0	01/13/13		3
HVA	244376	0002	204 B	M	0	Duct work for exhaust in kiln room needs to be installed properly.	1	01/13/13		4
HVA	244376	0004	422	M	0	No State Certification on boiler.	2	01/13/13		5
LOC	244377	0004	403 A	M	0	Remove secondary locking feature from timeout room door for proper operation.	0	01/13/13		6
PNT	244378	0005	000	M	0	Mezzanine--Crosswalk paint concrete underneath chiller pipes that cross walkway.	0	01/13/13		7
SAF	244379	0002	212 E	M	0	Sprinkler heads in freezer need to be sealed properly and escutcheon rings put back in place.	0	01/13/13		8
SAF	244379	0005	504	M	0	Replace and date water stained ceiling tile with sprinkler head in it.	0	01/13/13		9
SAF	244379	0005	507 C	M	0	Replace and date water stained ceiling tile with sprinkler head in it.	0	01/13/13		10

Printed: 12/18/2012 10:16:58 AM

The principal shall hold at least one (1) emergency drill during each month, with an additional drill being held within the first 30 days of school.

Signature of facility administrator attesting to Emergency Evacuation Drills and review of inspection report acknowledging awareness of discovered deficiencies

☒ Yes☐ No

Signature Date