✓ FIRE SAFETY

OF SIGNATURE SIGNATURE DATE

**✓** CASUALTY

**SANITATION** 



#### LEON COUNTY SCHOOLS MAINTENANCE DEPARTMENT "Our hands keep their minds working"

Apalachee Elementary SCHOOL/FACILITY/CAMPUS

037-0441-044 F.I.S.H./F.I.C.E. NUMBER

650 Trojan Trail, Tallahassee **ADDRESS** 

#### COMPREHENSIVE SAFETY INSPECTION - STANDARD FISCAL YEAR 2013-14

Dept	Work Order	Building Number	Room Number	М О С	Estimated Cost	Deficiency Description and Corrective Action Required	Number of Times Def. Cited Before	Sched for Correction NLT	Completion Date	Line Item #
	0	0000	000	0	0	Sitewide-verify that after market furniture has labels designating	0			1
						material meets NFPA standards.				
	0	0000	000	0	0	Sitewide-Remove combustible materials hanging from ceiling.	2	Immed.		2
	0	0000	000	0	0	Sitewide-Fire ant mounds need to be removed.	2	Immed.		3
	0	0000	000	0	0	Sitewide-Label all cleaning bottles.	1	Immed.		4
	o	0001	101 U	0	0	Extension cords cannot be used a permanent power.	0			5
	0	0001	101 U	0	0	Surge protectors must plug into a dedicated outlet.	0			6
	0	0001	106 C	0	0	Remove storage from within 18 inches of sprinkler head.	1	Immed.		7
	0	0001	115	0	0	Extension cords cannot be used as permanent power.	2	Immed.		8
	О	0001	127	0	0	Reduce the amount of combustible material in classroom.	0		<u>.</u>	9
	o	0001	128	0	0	Accumulation of combustible materials piled up on the floor.	1	Immed.		10
	0	0001	201	0	0	Remove after market festive lighting from classroom.	1	lmmed.		11
	0	0002	201	0	0	Removed after marker festive lighting hanging throughout the classroom.	0			12
	0	0002	205	0	0	Keep combustible storage 3 ft. perimeter from electrical panels.	2	Immed.	-	13
	0	0003	303	0	0	Remove all paint cans to proper storage.	2	Immed.		14
	o	0003	303 A	0	0	Remove all storage from kiln room not associated with kiln operation.	2	Immed.		15
	o	0003	303 A	0	0	Kiln room keep combustible storage minimum of 3 ft. perimeter from	1	Immed.		16
						kiln.				
	o	0003	310	0	0	No combustible storage in electrical room.	3	Immed.		17
,	1	1	1		1 -					

Printed: 10/28/2013 1:08:43 PM

The principal shall hold at least one (1) emergency drill during each month, with an additional drill being held within the first 30 days of school.

Signature of facility administrator attesting to Emergency Evacuation Drills and review of inspection report acknowledging awareness of discovered deficiencies



Apalachee Elementary
SCHOOL/FACILITY/CAMPUS
037-0441-044
F.I.S.H./F.I.C.E. NUMBER

INSPECTOR SIGNATURE

FIRE SAFETY CASUALTY

SIGNATURE DATE

**SANITATION** 

OIONATIONE DE

COMPREHENSIVE SAFETY INSPECTION - STANDARD FISCAL YEAR 2013-14

650 Trojan Trail, Tallahassee ADDRESS

Dept	Work Order	Building Number	Room Number	<b>М</b> ОС	Estimated Cost	Deficiency Description and Corrective Action Required	Number of Times Def. Cited Before	Sched for Correction NLT	Completion Date	Line Item #
	0	0006	000	0	0	Building wide-Rated doors cannot be propped open with chocks.	2	Immed.		18
	0	0006	020	0	0	Remove extenstion cord running through doorway.	0			19
	0	0099	516	0	0	Remove after market multi plug adaptor and install listed surge	0			20
						protector.				
CAR	261763	0003	306	М	0	In corridor outside of 03-306 vinyl base board is peeling off wall	0		-	21
						and needs to be reinstalled properly.				
CAR	261763	0006	007	М	О	Outside of 06-007 base board needs to reattached to wall properly.	0			22
ELE	261765	0001	000	М	0	Building wide-verify proper operation of exhaust fans in interior	0			23
						bathrooms.				
ELE	261765	0001	101 R	М	0	Adjust automatic door closer so that door opens properly (hard to	0			24
						push open).				
ELE	261765	0001	107	М	0	Relocate one of the lighting motion sensors closer to the entry door	0			25
						so that lights come on upon entry into classroom.				
ELE	261765	0001	124 B	М	0	Electric panel door will not close properly.	0			26
ELE	261767	0002	205	М	0	Outside of 02-205 wire hanging down from roof needs to be installed	0			27
						properly or removed.				
ELE	261767	0003	303 A	М	0	Kiln in room is inoperable needs to be repaired or replaced.	0			28
ELE	261767	0004	402 C	М	0	Light fixture needs to be reinstalled in ceiling of bathroom properly.	0			29
ELE	261767	0006	005	М	0	Inside of 06-005 remove non-required exit light over exterior door.	0			30

Printed: 10/28/2013 1:08:43 PM

The principal shall hold at least one (1) emergency drill during each month, with an additional drill being held within the first 30 days of school.

Yes No

Signature of facility administrator attesting to Emergency Evacuation Drills and review of inspection report acknowledging awareness of discovered deficiencies

Signature Date



## LEON COUNTY SCHOOLS MAINTENANCE DEPARTMENT "Our hands keep their minds working"

Apalachee Elementary SCHOOL/FACILITY/CAMPUS 037-0441-044

INSPECTOR SIGNATURE

FIRE SAFETY CASUALTY

SIGNATURE DATE

**SANITATION** 

COMPREHENSIVE SAFETY INSPECTION - STANDARD FISCAL YEAR 2013-14

650 Trojan Trail, Tallahassee **ADDRESS** 


F.I.S.H./F.I.C.E. NUMBER

Dept	Work Order	Building Number	Room Number	М О С	Estimated Cost	Deficiency Description and Corrective Action Required	Number of Times Def. Cited Before	Sched for Correction NLT	Completion Date	Line Item #
ELE	261768	0099	333	М	o	Exhaust fan is inoperable in bathroom.	0			31
ELE	261769	0099	517	М	0	Outside of 99-517 near walk ramp sump pump cord is frayed and damaged	0			32
						needs to be repaired or replaced.				
GLA	261770	0099	517	М	0	Exterior screen on window near door is damaged needs to be repaired	0			33
						or replaced.				
GRD	261771	0006	021	М	0	Gate and fence need to be reinstalled properly (can washroom).	0			34
HVA	261772	0001	146	М	0	Control wires hanging down and around duct work need to be rerouted	1		<del></del>	35
						properly.				
HVA	261772	0003	309	М	0	No current State Certification on boiler.	2	11/23/12		36
SAF	261774	0001	112	М	0	Sprinkler head is missing escutcheon ring.	1			37
SAF	261774	0001	119 A	М	0	Escutcheon ring is missing from sprinkler head.	0			38
SAF	261774	0001	130	М	0	Escutcheon ring is missing from sprinkler head in the classroom.	0			39
SAF	261774	0006	016	М	0	Remove fire ant mounds near transformer in electrical room.	0			40
SAF	261774	0006	024	М	0	Fire extinguisher needs to be mounted on wall properly.	0			41
SGN	261776	0001	101 Q	М	О	Nurses station-install sign on medicine cabinet "Medicine Storage".	0	<del>,</del>		42
SGN	261776	0001	101 Q	М	0	Nurses station-install sign on refrigerator "Medical Use ONLY".	0			43
SGN	261776	0001	800 B	М	0	Entry into building near basketball courts fire extinguisher inside	0			44
						sign needs to be replaced.			-	
SGN	261776	0002	000	М	0	Building wide-replace exit signs over doors with externally reflective	0		_	45

Printed: 10/28/2013 1:08:43 PM

The principal shall hold at least one (1) emergency drill during each month, with an additional drill being held within the first 30 days of school.

Yes	No



### LEON COUNTY SCHOOLS MAINTENANCE DEPARTMENT "Our hands keep their minds working"

Apalachee Elementary
SCHOOL/FACILITY/CAMPUS

<u>037-0441-044</u> F.I.S.H./F.I.C.E. NUMBER

INSPECTOR SIGNATURE

FIRE SAFETY CASUALTY

SIGNATURE DATE

NATORE DATE

**✓** SANITATION

COMPREHENSIVE SAFETY INSPECTION - STANDARD FISCAL YEAR 2013-14 650 Trojan Trail, Tallahassee ADDRESS

Dept	Work Order	Building Number	Room Number	M O C	Estimated Cost	Deficiency Description and Corrective Action Required	Number of Times Def. Cited Before	Sched for Correction NLT	Completion Date	Line Item #
						exit signs.				
SGN	261777	0003	000	M	0	Building wide-install externally reflective exit signs on doors leading	0			46
						into corridor from classrooms.				
SGN	261777	0005	501	М	0	Two buildings are labeled 05-501. Flammable storage building and wooden	0			47
						storage shed at bus loop correct FISH needs to be put on both.				
SGN	261778	0099	333	M	0	Install externally reflective exit signs in this portable.	0			48
STR	261780	0000	000	М	О	Playground-near Bldg 7 fixtures are missing bars need to be re-	0			49
						installed.				
STR	261780	0004	407	М	0	Wooden ramp at portables handrails have multiple locations where wood	1			50
						is deteriorated and split needs to be repaired or replaced.				
STR	261780	0005	501	М	0	Handrails on ramp leading up to storage portable are damaged need to	0			51
				-		be replaced or repaired.				
STR	261781	0099	516	M	0	On ramp leading up to portable flashing is hanging off needs to be	0			52
						reinstalled properly.		-	-	
STR	261781	0099	516	M	0	Safety bollards on board walk ramp leading up to portable are loose and	0			53
						warped in multiple locations needs to be repaired or replaced.		_		t
STR	261781	0099	517	М	0	Ceiling has water stains in multiple locations needs to be repaired.	0		-	54
SYS	261782	0001	101 B	М	0	In corridor outside of 01-101B smoke detector is mounted too close to	0			55
						air diffuser must be a minimum of 36 inches.				

Printed: 10/28/2013 1:08:43 PM

The principal shall hold at least one (1) emergency drill during each month, with an additional drill being held within the first 30 days of school.

Yes No

SHEET 5 of 5 10/21/13 INSPECTION DATE



# LEON COUNTY SCHOOLS MAINTENANCE DEPARTMENT "Our hands keep their minds working"

Apalachee Elementary SCHOOL/FACILITY/CAMPUS 037-0441-044 F.I.S.H./F.I.C.E. NUMBER

650 Trojan Trail, Tallahassee ADDRESS

INSPECTOR SIGNATURE

SIGNATURE DATE

COMPREHENSIVE SAFETY INSPECTION - STANDARD
FISCAL YEAR 2013-14

TYPE INSPECTION

✓ FIRE SAFETY

**✓** CASUALTY

**▼** SANITATION

Dept	Work Order	Building Number	Room Number	M O C	Estimated Cost	Deficiency Description and Corrective Action Required	Number of Times Def. Cited Before	Sched for Correction NLT	Completion Date	Line Item #
SYS	261782	0006	000	М	o	Building 6 kitchen area-near two door refrigerator in kitchen area-clock	0	<u> </u>		56
						is malfunctioning needs to be repaired or replaced.				
SYS	261783	0099	333	М	0	Exterior portable junction box is missing covers with exposed wires.	0			57

Printed: 10/28/2013 1:08:43 PM

The principal shall hold at least one (1) emergency drill during each month, with an additional drill being held within the first 30 days of school.

Yes No